13/12/2022

Drainage repair work — Side wall repair work with packing of RR wall by cement mortar at 6th block bel layout

19/12/2022

Desilting work and Form work arrangement Progressing at Thindlu Circle.

Desilting work and cleaning done and Form work done for Side wall concreting and pcc work done for Drainage trenches. at Narayana School.

26/12/2022

Excavation work for Placing cover slab at the locks layout

Form work done for the Side wall of Drain and Cleaning the surface of the earth. Concreting work is done for the Side wall of Drainage trench at 6th block bel layout

17/02/2022

Concrete Cover Slab placing over the trench is progressing. and Checking the position done at the 6th block bell layout.

19/02/2022

Desilting work and Cement mortar finishing work work for trench Side walls and Removal of waste excavation from the Drainage and cleaning done at Sangama layout

20/12/2022

Curing work done for the coping concrete on the side wall of trench at 6th block bell layout-

Flagging work is done at 1ech layout for the cover Slab

Desilting work and clearing work is done at Thindlu circle area

21/12/2022

Desilting work done on the drainage trenches simultaneously Flagging covers work done for the cover Slabs and positioning and placing the Concrete cover Slab work done at the 1ech layout-

22/12/2022

CC Slab positioning and placing ~~on~~ over the Drainage trenches at the narayan School area.

Desilting work and removal of waste materials from trench work done and CC Slab positioning placing work done at Thindlu Circle.

24/12/2022

CC Slab positioning on the Drainage trenches and Adjusting, positioning the slabs and Levelling checking work done at the Thindlu Circle



26/12/2022

Concrete Covers Slab placing and position work done and Levelling checked at the 6th block bell layout.

27/12/2022

Desilting work for existing trenches done and excavation of earth work is done at bullet Krishnappa layout

CC Slab placing, positioning work done and Levelling also done at narayan School area.

Removing of excavated earth as excess and shifted from there at the Thindlu Circle.

28/12/2022

Placing, positioning and Levelling the concrete slab (existing) after cleaning and desilting work at the bullet krishnappa layout area.

29/12/2022

Concrete Cover Slab positioning and placing and Levelling work is done at the 6th block bell layout- area.

31/12/2022

Flagging work is done with cement mortar on the cover slab at Narayana School area.

04/01/2023

Earth filing for the Adjacent side of the cc Slab and Flagging work is done for the same at 6th block bell layout.

Desilting work done for the Drainage trench at narayana School area.

05/01/2023

Damaged cc Slabs are removed and Replaced by the new cc slabs and excavate the earth on the trench and clean the drainage at 6th block bell layout

06/01/2023

Flagging work done by the cement Mortar for the Concrete cover slab for the drainage at the thindlu Circle area.

Removing the Irregular Slab for trenches and Positioned Properly and done the Flagging work at butter Thirthappa layout

10/01/2023

Excavate the trech and desilting the wastes from the trench done at the 6th block bell layout.

18/01/2023

Rubbled masonry work done and finishing work done at the 6th block bell layout



16/01/2023

Pointing works done for the Side wall of the trench and kerb adjusted and positioned then flagging course work done at the 6th bell layout.

Excavation and desilting work done at at narayana school area.

17/01/2023

grabing and Clearing the silt over the road surface and cleaning the trench at defence layout

18/01/2023

Flagging course work done for the Coverslab at 6th block bell layout

work inspection done by the BBMP officials at defence layout area.

19/01/2023

Earth filling on the existing trenches and Surface levelling done by the Bull dozers at the defence layout

20/01/2023

wet mix macadem (WMM) work was done and placed on the potholes and Undulated surface waste earths cleared and levelled and cleared by the JCB at defence layout area.

~~20/01/2023~~ 21/01/2023

Wmm work is done for the edges of the roads and packed manally at defence layout

23/01/2023

Desilting and Cleaning work done for the road surface and flagging work done for the cover slab at Nti layout area. Compaction work done by the roller on the wmm done at the defence layout and Wmm provided for the surface defect area.

25/01/2023

Coping work done and the kerb on the side walk and wmm filled at the carriage way end at the defence layout area.

27/01/2023

Wmm provided for patch work and ~~end~~ edge of the carriage way at the 16 m cross bmt- area.

Clearing the earth and clearing the vegetation and provide wmm at the Nti layout positioning the cc slab on Drainage trenches and flagging work done at Somarna layout area.

29/01/2023

Laying the wmm and watering to the concrete work ~~at~~ done at techs layout area



30/01/2023

desilting and cleaning work done on the road surface at techs layout

31/01/2023

BC work is done. ~~and~~ The rolling and compacting work also done at the defence layout area.

Desilting and washing done on BC laying on the existing road as per procedure and instruction was done by the officials from BBMP at techs layout.

01/02/2023

Placing, positioning and levelling of the CC Slab on the trench (Drain). Flagging also done simultaniously and earth filling is done on the sides of Coverslab at 6m block bell layout area.

~~[redacted]~~ Bitumen Concrete work done and rolling finishing done at the techs layout

02/02/2023

Earth work excavation done and desilting also done at the Somarna layout for ongoing trench.

03/02/2023

Require paver work measurement was taken and material requirements calculated.

07/02/2023

Excavate the earth on the existing drainage trench and placing the covers slab at defence layout area.

09/02/2023

Cleaning and desilting the road surface for preparing the Resurfacing work at the defence layout area.

10/02/2023

Laying the bitumen concrete and Passing the rolling work done at the defecne layout area.

11/02/2023

Levelling work done for the marking purpose and wmm placed and paved at the NTI layout area.

14/02/2023

Bitumen concreting work done and passed the rolling at defence layout for the edge of the roads.

Desilting work done on the road surface at NTi layout area.

15/02/2023 wet mix macadam (WMM) Layed work done at the NTi layout

Patch work resurfacing work measurement was



20/02/2023

WMM placing work done for the trench passing over the road and small patches filled by the wmm at NTi layout

21/02/2023

Patch work is done for the preparation to provide wmm and mode at NTi layout

Removed existing damaged wearing coat of roads by JCB at bullet krishnappa layout

22/02/2023

WMM is placed at patches and Bitumen Concrete placing work done at NTI layout

23/02/2023

Surface of the road is cleaned and earth on the road surface were removed Bitumen Concreting work done at NTi layout

24/02/2023

WMM is placed for patches of various Places at bullet krishnappa layout

27/02/2023

WMM placing work done for patches and Bitumen concreting and rolling is done at the bullet krishnappa layout

28/02/2023

Wmm work done. ~~Bitumen~~ Bitumen concreting work was done and passing the rollers for Compacted at the bullet krishnappa layout

01/03/2023

Grading works done and levelling the earth by the JCB at Wmm is layed on the surface at the bullet krishnappa layout

02/03/2023

The Road work was inspected today by the BBMP officials and bitument test is conducted and Wmm is layed down at the bullet krishnappa Layout

04/03/2023

Bituminous concreting work is done and Computed by the roller by required Passing at Bullet krishnappa layout area.

08/03/2023

Bitumen Concreting work done and Roller passed for compaction at the bullet krishnappa Layout area.

09/03/2023

patch work done and bitumen concrete way layed on the bullet krishnappa Layout area.



13/03/2023

Damaged patch works were removed and Wmm is placed and excess earth were removed at Durga parameshwari area.

14/03/2023

Wmm (wet mix mecadam) placing work done for various patches at the durga Parameswari area.

15/03/2023

Bitumen Concreting work done and Roller Passing is done by the roller machine at bullet krishnappa layout area.
Bitumen extraction test is done and BBMP officials visited and inspected the site
Bitumen concrete work and Rolling work done at Parvathamma layout

18/03/2023

Bitumen Concrete work and roller passing work done at the bullet krishnappa layout.
Bitumen tests and extraction test is conducted at the same area.
Bitumen concreting work is done at various Place at the the durga Parameswari area.

25/03/2023

Bitumen Concreting work done and Bitumen testing Conducted and A.E Madam visited the Side at the 7th mainroad M.S Palya - Vidyaranya Pura

27/03/2023

Bitumen Concrete laying work done and BBMP officials and AE madam visited for inspection at the Site in the NTI area

28/03/2023

BC Concreting work done in the area of Sahyagini Layout, Vidyaranyapura and A.E mam visited the site for inspeion.

29/03/2023

Wearing coat has laid on the BC at vidyaranya Pura. area

30/03/2023

The roller Passing work done and AE madam visited and inspected the same and BC work done in some other areas at Bel layout. The Bitumen tests conducted at the same area infront of BBMP officials.

31/03/2023

The undulations and uneven Surfaces are levelled by the JCB for Preparing the Base course at the HMT layout, Vidyaranyapura.

01/04/2023

Bitumen Concreting work done and Site is inspected by A.E madam. Roller passing is done as per required times at the IEHCS layout and bel layout areas



02/04/2023

Road marking works are done at the Krishnappa layout, Bel layout areas. Removing the undulations and filled the holes on the same at MV layout, Thindlu.

04/04/2023

Shoulders of the roads are cleared and dumped soil and Drainage line embankment was cleared at the Bullet Krishnappa layout area.

05/04/2023

The damaged Surface of the roads were removed and Chesiled the top Surface of damaged roads at the ~~Thindlu~~ area. Vidyaranyapura area

18/04/2023

BC Concreting work and roller passing done at the Thindlu area. The BBMP officials visited Site and Bitumen extraction test in done.

14/04/2023

BC concreting work done and roller passing is done at the vidyaranyapura area.

15/04/2023

BC Concreting work is done and Rolling work also done at the Narasipura layout area

18/04/2023

Removed and Scrubbed wastes on Surface of road were removed from all places on the Nanaeipura layout area.

20/04/2023

fabrication and form work done for the drainage. casting of concreting work is done at the Ananda Layout, maruthi Layout

26/04/2023

Bitumen Concreting work done and Roller passing is done as per required Passing AE madam and BBMP officials visited the site at NTI Layout, Vidyaranya Pura.

27/04/2023

The Bitumen Concreting work and Roller passing is done as per required Passing numbers at the IEHCS layout BBMP visited the Site for inspection

28/04/2023

BC Concreting work done at the Sapthagiri layout, thindlu main road